



Consenting & Compliance Group

Construction Statement –

Water supply system & above ground sanitary plumbing pipework testing

Send this Statement to:

Inspections Team, Consenting & Compliance Group, Christchurch City Council, PO Box 73013, Christchurch 8154, or fax (03) 941 5033, or email to: codecompliance@ccc.govt.nz.

TO: Christchurch City Council Building Consent Authority

Issued by: (name of certifying plumber, holding a current licence)						
In respect of Building Consent Number:		At: (project address)				
Made by: (building consent applicant)						
In relation to: (description of work)						
Water supply system I have been engaged to undertake the plumbing work on the above approved building consent. I hereby certify that the work complies with the building consent and the NZ Building Code, and I have undertaken a pressure test for water tightness in accordance with:						
	NZBC G12/AS1 7.5.1 (a),(b): By pressurising the pipework to 1500 kpa for a period of not less than 15 minutes for the hot and cold water supply and checking to see that there are no leaks; or					
	NZBC G12/AS1 7.5.2, NZS 7643 section 9: By pressurising the upvc. pipework to 1.5 times the maximum working pressure for a period of not less than 15 minutes and checking that there are no leaks; or					
	NZBC G12 VM1, AS/NZS 3500.1:2003: By pressurising the pipework to 1500 kpa for a period of not less than 30 minutes and checking to see that there are no leaks; or					
		le for solid/liquid fuel heater wet back connections and solar hot water systems an 15 minutes and checking that there are no leaks.				
For sanitary fixtures used for personal hygiene, I confirm that the anti-scald device has been set so as to not exceed:						
	45°C for early childhood centres, schools, old people's homes, institutions for people with psychiatric or physical disabilities, hospitals. (G12/ASI 6.14.1(a)); or					
	55°C for all other <i>buildings</i> . (G12/AS	SI 6.14.1(b))				
For hot water supply systems, I confirm the required measures to prevent the growth of Legionella bacteria:						
	Hot water supply system has been t	rested and set in accordance with G12/AS1 6.14.3; or				

	Ancillary heating system (solar/heat pump) have been installed and tested in accordance with G12/AS2 3.5.1 ((a), (b) or (c)); or					
	Chlorine disinfection, UV sterilization or high temperature system as consented to circulating systems.					
And I believe on reasonable grounds that the pipework has passed that test.						
	All work complies with the NZBC					
	Building is connected to a site specific allocated water meter					
	Water meter serial number is		motor			
	e ground sanitary plu					
	Not applicable as the building work does not include above ground sanitary plumbing pipework					
All ab	ove ground sanitary plumbing	pipework has been tested	d to verify that the system is watertight			
	By a water test in accordance with either clause 7.3 of AS/NZS 2032 or clause 15.2 of AS/NZS 3500.2					
	By an air test carried in accordance with either clause 15.3 of AS/NZS 3500.2 or paragraph 8.3 of E1/VM1					
	By a vacuum test in accorda	nce with clause 15.4 of AS	S/NZS 3500.2			
Registr	ration number:					
Addres	s:					
	numbers:					
work	mob	bile	home	fax		
Email:						
employ	ree holds:	ed in this consent applicati	on has been carried out by me or my o	employee and that the		
(select of	A current licence under part 2, subpart 1 of the Plumbers Gasfitters and Drainlayers Act 2006; or					
			ers Gasfitters and Drainlayers Act 2000 rtificate issued by the Board to the train			

I also understand that the Christchurch City Council in accepting this construction statement may be relying on it to issue the code compliance certificate at the completion of the building work.

Signature of Certifying Plumber:	Date: