

Producer Statement Construction (PS3) - Plumbing

Issued by: _____ being a Registered Certifying Plumber.

In respect of the testing of water pipework prior to concealment for:

(Owner) _____

At (Address) _____

Legal Description: Lot _____ DP _____ Valuation _____

I have sighted the issued building consent (BC _____) and have constructed the plumbing pipes and fitting in accordance with the approved building consent, the New Zealand Building Code, and the manufacturers specifications and requirements.

I have tested the water supply system as follows:

- () By pressurising the water supply system by subjecting the hot and cold system to a pressure of 1500kPa for a period of not less than 15 minutes and inspecting the system to ensure that there are no leaks, in accordance with NZBC G12/AS1 Clause 7.5.1

- () By pressurising the UPVC water piping systems to 1.5 times the working pressure for a period not less than 15 minutes and checking that there are no leaks, as given in section 9 of NZS 7643, in accordance with NZBC G12/AS1 clause 7.5.2

I believe on reasonable grounds that the pipework has passed that test.

I also understand that Kaipara District Council in accepting this producer statement construction (PS3), will be relying on it to establish compliance at the completion of the building work.

- I understand and accept that Council may rely on this document, for the purposes of establishing compliance with the above building consent and that the content including the signature, whether electronic or not, is truly representative and authoritative of the information contained.

Signature of Registered Certifying Plumber: _____

Registration Number: _____ Reg Expiry Date: _____

Date: _____

File: 3117.03